

Hwy 3 / Pine Street Intersection Upgrade

April 28, 2015

Status Report

1. Excavation nearing completion – Work on Railway Avenue between Hwy 3 and rail crossing currently underway
2. Drainage installations complete
3. Watermain installation with pressure and bacteriological testing is complete.
4. Underground electrical conduit installation is underway and nearing completion (est. May 8th)
5. Concrete curb, gutter and sidewalk base preparation is underway.

Activity anticipated for next two weeks:

1. Complete excavation
2. Placement of road gravels
3. Start concrete curb, gutter and sidewalk placement
4. Installation of retaining wall & landscaping

Project is approximately 50% complete

Completion date June 30, 2015

100+219 Extra Storm MH(TOWN)



Conduit installation



100+180 CB Lead tie in & Grout



CB Grouting 100+180



Hoe pack electrical trench



Proof roll prior to Nilex 4551 on Sub Grade



MH 103 Install



E2 Base on Railway



Recore Prebenched MH 103



Grout CB 1007 Inside

